## 19CSP075 Broadband Network Upgrade

Appendix C – Final Acceptance Checklist (Example)

Site Name:	
Inspector Name:	
Inspection Date:	
Acceptance Signature:	

This form is to be used by AISD personnel to document observations) will not accept a school as finished until ALL documentation is and disp

1			l I
	II. Cabling		
	A. Multimode fiber cable plant neatly installed with all strands terminated on ST connectors and installed in an LIU that is correctly labeled.		
	<ul> <li>B. Fiber LIU placed in location specified in design documents.</li> </ul>		
	C. Copper cable plant neatly installed and correctly labeled.		
	<ul> <li>D. Copper patch panel rack placement matches design documentation.</li> </ul>		
	<ul> <li>E. Horizontal wire management rack placement matches design documentation.</li> </ul>	If not yet installed count boxes. Count= This includes IDF units.	
	III. LAN Core Switch		
	A. Core switch placed in location specified in de t I cumed	Hore s i msm cifin acati iat	locatio
	C. Core switch		
	cards installed in correct slots.		
	D. Core switch cable guides installed.		
	E. Host name and IP address labels placed on front of Catalyst 4500.		
	<ul> <li>F. AISD asset tag placed on front of core switch.</li> </ul>		

t

Accepted	Description	Comments
	<ul> <li>J. Copper patch panel quantity and rack placement matches design documentation.</li> </ul>	
	K. Copper cable plant neatly installed with cable and patch panel ports correctly labeled.	
	<ul> <li>Copper patch cables connect patch panel ports to switch ports in a 1-to-1 correspondence.</li> </ul>	
	<ul> <li>M. Copper patch cables neatly dressed and placed in wire management.</li> </ul>	
	V. UPS	
	<ul> <li>UPS management port connected to specified LAN access switch port.</li> <li>Cable neatly dressed, placed in wire management, and correctly labeled.</li> </ul>	