

Accepted	Description	Comments
	J. Copper patch panel quantity and rack placement matches design documentation.	
	K. Copper cable plant neatly installed with cable and patch panel ports correctly labeled.	
	L. Copper patch cables connect patch panel ports to switch ports in a 1-to-1 correspondence.	
	M. Copper patch cables neatly dressed and placed in wire management.	
	V. UPS	
	A. UPS management port connected to specified LAN access switch port. Cable neatly dressed, placed in wire management, and correctly labeled.	

IDF: _____

These items should be checked in all IDFs.

Accepted

Accepted	Description	Comments
	J. All switch uplink cables neatly dressed, placed in wire management, and correctly labeled.	
	K. After connecting to randomly selected ports on each switch, a computer can dynamically obtain IP information and access various internal and external resources.	
	L. Copper patch panel quantity and rack placement matches design documentation.	

M. Copper cable plant neat